

	Inspection Notification Request	Document No.	PWA-RPD-CON-FM-1505
		Revision No.	01
		Issue Date	29 Apr. 2020

Details Info			
INR No.:	QS049-P09-DQC-CON-INR-A10416	Rev No. :	0
Project Title :	Roads and Infrastructure in South of Al Meshaf - Package 09		
Project No. :	IA 2019 C 026 G / QS049-P09	Date :	6/2/2021
Contractor :	DCRW-QBEC JV	GEC :	Dorsch Qatar

Details Info			
Inspection Date :	6/3/2021	Time :	9:30:00 AM
Previous IR No.	A10416		

To the GEC: The work detailed below is ready for inspection. We request your attendance to inspect the works

Discipline	<input type="checkbox"/> Roads <input checked="" type="checkbox"/> Drainage <input type="checkbox"/> Utilities <input type="checkbox"/> Structure <input type="checkbox"/> Landscaping <input type="checkbox"/> Survey <input type="checkbox"/> Material <input type="checkbox"/> Others
Pre-checks for H&S, Existing Overhead Services & Underground Utilities	<input type="checkbox"/> H&S (signed checklist by Contractor attached) <input type="checkbox"/> Overhead Permit No () <input type="checkbox"/> Excavation to Expose <input type="checkbox"/> Permit To Dig (No.) <input type="checkbox"/> TrailPit <input type="checkbox"/> Scanning <input type="checkbox"/> NA




Method Statement No.	ITP No. Inspection/Test Item No.	BoQ Ref.	Material Inspection Ref.
QS049-P09-DQC-MST-REP-257_0	QS049-P09-DQC-MST-REP-257_01/3.b	Bill 8.3	

Drawing No(s) :	QS049-P09-DQC-FS-1199_01		
Location of the work to be inspected :	Road D-P01		
Description of the Work to be Inspected :	Prior to Start the Excavation of Shaft no. 08 at Zone 1, Road No. D-P01		



Name/ Position(s): (To be assigned by GEC RE/SRE) :	DYAYEN DANIEL YAYEN QA/QC MANAGER	Signature/ Date	 02-Jun-21 2:22 PM
---	--------------------------------------	-----------------	--

Part 2 - To be completed by GEC

Positions(s)	Comments	Name / Date
Supervision Consultant Comments	Works Inspector * Above noted area (F.S shaft # 08 only) is ready to start excavation of shaft area only. * During excavation proper monitoring to be make sure to avoid damage of any existing utility.	Sajid 6/3/2021 
	Land Surveyor	
	Material Engineer The mentioned area been inspected, contractor to comply as follows; 1. Existing under ground utility (LV/MV electrical cable) need to expose and protect as per Kharama guidelines.2. Gate fence not installed during time of Inspection.	Santosh 6/3/2021 
	Site Engineer Refer the above mentioned comments and comply during execution at site.	Pon 6/3/2021 


Supervision Consultant Response :	<input type="checkbox"/> Approved <input checked="" type="checkbox"/> Approved With Comments <input type="checkbox"/> Rejected <input type="checkbox"/> Cancelled
-----------------------------------	---

Approval of the works will not release the contractor of its obligations and liabilities under the contract

Name/ Position(s): (To be assigned by GEC RE/SRE) :	Ghulam Mustafa Resident Engineer - Utilities	Signature/ Date	 03-Jun-21 3:54 PM
---	---	-----------------	---

SRE / RE Comments :
Contractor to comply with above comments before start of excavation

Received by Supervision Consultant	Returned to Contractor
------------------------------------	------------------------



(GEC Receipt of INR - Stamp, Date & Signature)	Contractor (GEC Receipt of INR - Stamp, Date & Signature)
--	---